



DUCT / AREA DETECTOR TEST DATA

DATE: _____

CONTRACTOR NAME: _____

PERMIT # _____ APPLICATION # _____

JOB NAME & ADDRESS: _____

TESTING EQUIPMENT TYPE: _____

Devices upon detection of smoke shall automatically shutoff air-moving equipment by interrupting the power source.

DUCT DETECTORS

AREA DETECTORS

(circle one)

NUMBER OF DEVICES: _____

DUCT DETECTORS

MANUFACTURER'S AIRFLOW REQUIREMENTS:

(fpm min.) _____ (fpm max.) _____

(water column min.) _____ (water column max.) _____

HVAC EQUIPMENT AIRFLOW OUTPUT IN CFM _____

EQUIPMENT SHUTOFF ACCOMPLISHED WHEN DEVICE PUT INTO ALARM:

YES: _____ NO: _____

PERSON PERFORMING TEST: _____

TITLE & AFFILIATION: _____